

Task Mode	Task Name	Duration	Start	Finish	Predecessors
1	INITIAL BALLOT 45-DAYS	62 days	Mon 1/5/15	Tue 3/31/15	
2	Revise Standard	15 days	Mon 1/5/15	Fri 1/23/15	
3	SC Leadership Review	7 edays	Fri 1/23/15	Fri 1/30/15	2
4	SC Review of Documents	7 edays	Fri 1/30/15	Fri 2/6/15	3
5	SC Approve Posting	1 day	Mon 2/9/15	Mon 2/9/15	4
6	Comment Period 45-Day	45 edays	Mon 2/9/15	Thu 3/26/15	5
7	Assemble Comments	3 days	Fri 3/27/15	Tue 3/31/15	6
8	Final Ballot	18 days	Wed 4/1/15	Fri 4/24/15	
9	Read, Revise, Respond, and QR Standard andComments	10 days	Wed 4/1/15	Tue 4/14/15	7
10	Final Posting	10 edays	Tue 4/14/15	Fri 4/24/15	9
11	H - BOT APPROVAL	64 days	Mon 2/9/15	Thu 5/7/15	
12	Develop Board Materials	15 days	Mon 2/9/15	Fri 2/27/15	5SS
13	Leadship Review of BOT Materials	30 edays	Fri 2/27/15	Sun 3/29/15	12
14	Board Vote on Materials	3 days	Tue 5/5/15	Thu 5/7/15	13,10
15	I - FILING	41 days	Mon 4/27/15	Mon 6/22/15	
26	Filing Complete	0 days	Mon 6/22/15	Mon 6/22/15	25

